

VT 108 Bridge Replacement
in Stowe

I-89 Northbound

I-89 Bridge Reconstruction

I-89 Southbound

Waitsfield-Duxbury-Moretown
Paving

Traffic Signal


Active Construction Projects
Managed by VT AOT Construction Section
Presented by
Christopher P. Williams, PE
Northwest Regional Construction Engineer

Waitsfield-Duxbury-Moretown

- Paving project from previous season
- Daily lane closures expected
- Begin work 5/4/15
- Paving begins 5/18/15
- Complete project by 6/3/15


Temporary Traffic Signal

- Began work 3/16/15
- Daily lane closures expected
- Install traffic signal by 3/27/15
- Construct drives @ Snowfire and complete project by 5/8/15



Stowe VT 108, Bridge 2

- Began work 3/16/15
- Daily lane closures expected
- Bridge Closure 4/6 – 5/29
- End-End detour = 2.8 miles
- Completion date 8/28/15



VT 108 North

VT 100 North

VT 100 South

Interstate 89 Bridges @ Exit 10 2015 Phase 1

Ramp Work

- Week of 4/6/15
- Re-configure I-89 SB on-ramp (Ramp D)
- Close existing I-89 SB on-ramp (Ramp E)
- Install temporary traffic signal at Route 2/Center road intersection at Exit 9

B

Br 46S Rehabilitation

I-89 Bridge 46S Rehabilitation

- I-89 SB traffic crossover the week of 4/13/15
- Close Ramp D Mon-Fri 3-6 pm and direct traffic to Exit 9 via Route 2 East
- Rehabilitate Bridge 46S
- 24/7 construction and holiday work allowed
- Bridge 46S will be complete and used for the NB crossover (2 lanes) by 7/17/15

D

E

F

I-89 Northbound

I-89 Southbound



Interstate 89 Bridges @ Exit 10 2015 Phase 2

Br 46N Rehabilitation

B

I-89 Southbound

I-89 Northbound

I-89 Bridge 46N Rehabilitation

- I-89 NB traffic crossover the week of 7/20/15
- Ramp D will remain closed Mon-Fri 3-6 pm with traffic directed to Exit 9
- Rehabilitate Bridge 46N
- 24/7 construction and holiday work allowed
- Bridge 46N will be complete and open to two lanes of traffic by 11/9/15

D

E

F

Interstate 89 Bridges @ Exit 10 2016 Phase 3

Br 46A Replacement

B

I-89 Southbound

I-89 Northbound

I-89 Bridge 46A Replacement

- Planned to begin April 2016
- I-89 NB traffic taking Exit 10 will use Temporary Ramp B
- 24/7 construction and holiday work allowed
- Bridge 46A will be complete and opened to traffic by 10/28/16
- Bridge 46A will include 2 lanes to minimize traffic congestion